NO.NC/QC/YD/2020-21/P7-2

Date: 30-11-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads, drains and other developmental works in Ward No- 01 &02. Under SWM head in Chief Minister Nava Nagarothan grands of yalahanka division.(Package -07)

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.7 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and	Cum	131.89	2	Per 100 cum	Meets Morth V Revision Standards
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	265.00	18	Per 50 cum	Meets Morth V Revision Standards
3	KSRRB M 2200-6 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Ton	24.46	3	Per each dia	Meets Morth V Revision Standards
4	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and	Nos	786.50	3	Per 500 Nos	Meets Morth V Revision Standards
5	KSRRB M600-1. Construction of dry lean cement concrete mix CC 1:5:10 with OPC cement @160Kgs, with 25mm and down	Cum	267.17	3	Per 100 cum	Meets Morth V Revision Standards
6	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with	Cum	267.17	12	Per 500 cum	Meets Morth V Revision Standards
7	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	906.08	3	Per 400 cum	Meets Morth V Revision Standards
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet	Cum	2127.38	11	Per 200 cum	Meets Morth V Revision Standards